

PROJECT

SAMPLE - Three Kings Bathroom Renovation

ADDRESS

28 Sample Road, Three Kings, Auckland

PERSONNEL ON SITE

2 recorded

CONFIRMED

20 Aug 2026, 4:18 pm

RECORDED WEATHER CONDITIONS

Partly cloudy 17-22°C

Wind 12 km/h SW Humidity 58% Rainfall 0 mm

WORK COMPLETED

Removed the existing vanity and isolated plumbing services. Confirmed the revised vanity position with the client, marked two additional power-point locations and prepared the wall for the electrical rough-in.

SITE PERSONNEL

Alex Morgan - Site lead

Jamie Lee - Carpenter

MATERIALS / DELIVERIES

Vanity waste fittings, pipe clips and wall nogs delivered at 10:05am. Electrical fittings are pending approval of Variation VAR-014.

VISITORS

Sample Client - site walkthrough at 2:00pm.

NEXT STEPS

Complete plumbing rough-in after variation approval. Electrician scheduled for Friday. Maintain dust protection through the hallway.

PHOTO EVIDENCE (3)



OTHER

Sample - framing progress



OTHER

Sample - crew completing rough-in



OTHER

Sample - work area protected